

# Haines Junction Lagoon pH Control Upgrades

Nov 22, 2020

## CMP engineering

<http://www.cmpengineering.ca>

Project manager

Chris Potvin, Ph.D., P.Eng.

Project dates

Dec 21, 2020 - Jul 5, 2021

Completion

0%

Tasks

20

Resources

2

---

This project will control the pH of lagoon discharge from the Haines Junction Lagoon in Whitehorse Yukon.

---


## Tasks

Name	Begin date	End date
Stage 1: Project Initiation, Preliminary Design, and Relicensing	12/21/20	2/25/21
Project Award Date	12/21/20	12/21/20
Project Start-up Meeting with GY	1/5/21	1/5/21
Site and project familiarization, scope of work confirmation	1/6/21	1/8/21
Summary of project familiarization with additional information required	1/11/21	1/12/21
Regulatory review to determine YESAB and licence information requirements	1/13/21	1/13/21
Geotechnical Information review	1/13/21	1/13/21
Site Survey	1/11/21	1/11/21
Preliminary Design (30%) including drawings, report, and schedule with Class C cost estimate and O&M cost estimate	1/13/21	1/22/21
Preliminary Design Review Meeting	1/25/21	1/25/21
Prepare and submit regulatory and permit applications	1/26/21	2/25/21
Prepare YESAA Proposal	1/26/21	2/15/21
YESAA Proposal Submitted	2/16/21	2/16/21
Prepare Water Board Licence Amendment Application Proposal	2/16/21	2/25/21
Water Board Licence Amendment Proposal Submitted	2/26/21	2/26/21
Stage 2: Detailed Design and Tender Call	2/26/21	7/2/21
Detailed Design to 65%	2/26/21	5/14/21
Submission of Detailed Design Report and Drawings (65%)	5/17/21	5/17/21
Detailed Design to 95%	5/17/21	7/2/21
Submission of Detailed Design Drawings and Specifications at 95%	7/5/21	7/5/21

Resources

Name	Default role
Chris Potvin, Ph.D., P.Eng.	project manager
Chad Cowan	undefined

Gantt Chart



Resources Chart

